Micrologic®
Efficiency Enhanced >

TRACEABILITY REPORT

UID 366D0M58UB010033250925

PRODUCT SUMMARY

✓ PASS

UID	366D0M58UB010033250925
MODEL	CHARGER LINE
VARIANT	CCS-02-UB0
END OF LINE UID	Y063F1366D0M58UB025092510033

DATE RANGE

FROM DATE
25-09-2025

↓

TO DATE
26-09-2025

Ø<ßí S T A T I O N	Ø=ÜÅ S T A R T	Ø=ÜÅ E N D D A T	#SEQUENCE	!“ L S L	%Î V A UE	!‘ H S L	UUN IT	Ø=Ý, T ST	Ø=Ý' R E W RK	Ø=ÜÝ R E M A R K	Ø=Üd O P E OR	#ñ S H FT	Ø=Ý C Y LE	' S T A T US
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw1 Torque	3.2	4.02	4.8	nM	PASS	0	—	Station 1	A	170	PASS
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw2 Torque	3.2	4.02	4.8	nM	PASS	0	—	Station 1	A	170	PASS
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw3 Torque	6.4	8.05	9.6	nM	PASS	0	—	Station 1	A	170	PASS
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw4 Torque	6.4	8.04	9.6	nM	PASS	0	—	Station 1	A	170	PASS
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw5 Torque	3.2	4.01	4.8	nM	PASS	0	—	Station 1	A	170	PASS
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw6 Torque	3.2	4.02	4.8	nM	PASS	0	—	Station 1	A	170	PASS
SPU Cover Screw Tighting	09/25/2025, 11:40:50 AM	09/25/2025, 11:43:40 AM	Screw7 Torque	3.2	4.01	4.8	nM	PASS	0	—	Station 1	A	170	PASS
DC Protector Screw Tighting	09/25/2025, 01:15:08 PM	09/25/2025, 01:16:01 PM	Screw1 Torque	5.6	8.01	10.4	nM	PASS	0	—	Station 2	A	53	PASS
DC Protector Screw Tighting	09/25/2025, 01:15:08 PM	09/25/2025, 01:16:01 PM	Screw2 Torque	5.6	8.05	10.4	nM	PASS	0	—	Station 2	A	53	PASS
DC Block bolt Tighting	09/25/2025, 01:17:19 PM	09/25/2025, 01:19:04 PM	Screw1 Torque	8.1	9.02	9.9	nM	PASS	0	—	Station 3	A	105	PASS
DC Block bolt Tighting	09/25/2025, 01:17:19 PM	09/25/2025, 01:19:04 PM	Screw2 Torque	8.1	9.09	9.9	nM	PASS	0	—	Station 3	A	105	PASS
DC Block bolt Tighting	09/25/2025, 01:17:19 PM	09/25/2025, 01:19:04 PM	Screw3 Torque	8.1	9.1	9.9	nM	PASS	0	—	Station 3	A	105	PASS
AC,DC Combined bolt tighting	09/25/2025, 01:20:29 PM	09/25/2025, 01:23:31 PM	Screw1 Torque	3.8 4	4.88	5.76	nM	PASS	0	—	Station 4	A	182	PASS
AC,DC Combined bolt tighting	09/25/2025, 01:20:29 PM	09/25/2025, 01:23:31 PM	Screw2 Torque	3.8 4	4.83	5.76	nM	PASS	0	—	Station 4	A	182	PASS
AC,DC Combined bolt tighting	09/25/2025, 01:20:29 PM	09/25/2025, 01:23:31 PM	Screw3 Torque	3.8 4	4.84	5.76	nM	PASS	0	—	Station 4	A	182	PASS
AC,DC Combined bolt tighting	09/25/2025, 01:20:29 PM	09/25/2025, 01:23:31 PM	Screw4 Torque	3.8 4	4.89	5.76	nM	PASS	0	—	Station 4	A	182	PASS
Earth bracket bolt tighting	09/25/2025, 01:46:37 PM	09/25/2025, 01:48:05 PM	Screw1 Torque	5.6	8.0	10.4	nM	PASS	0	—	Station 6	A	88	PASS

Ø<ßí S T A T I O N	Ø=ÜÅ S T A R T	Ø=ÜÅ E N D D A T	#SEQUENCE	!“ L S L	%Î V A UE	!‘ H S L	UUN IT	Ø=Ý, T ST	Ø=Ý' R E W RK	Ø=ÜÝ R E M A R K	Ø=Üd O P E OR	#ñ S H FT	Ø=Ý C Y LE	' S T A T US
Earth bracket bolt tighting	09/25/2025, 01:46:37 PM	09/25/2025, 01:48:05 PM	Screw2 Torque	5.6	8.01	10.4	nM	PASS	0	—	Station 6	A	88	PASS
Function Checker	09/25/2025, 01:46:37 PM	09/25/2025, 01:46:37 PM	—	—	—	—	—	—	0	—	Station 6	A	0	PASS
Actuator Screw tighing	09/25/2025, 01:49:14 PM	09/25/2025, 01:50:14 PM	Screw1 Torque	1.6	2.0	2.4	nM	PASS	0	—	Station 7	A	60	PASS
Actuator Screw tighing	09/25/2025, 01:49:14 PM	09/25/2025, 01:50:14 PM	Screw2 Torque	1.6	2.0	2.4	nM	PASS	0	—	Station 7	A	60	PASS
HV & Air leak Inspection CCS-02-UB0	09/25/2025, 01:52:40 PM	09/25/2025, 01:54:06 PM	—	—	—	—	—	—	0	—	Station 8	A	86	PASS
Appearance Inspection	09/26/2025, 06:24:37 AM	09/26/2025, 06:24:38 AM	—	—	—	—	—	—	0	—	Station 9	A	1	PASS
IFM	09/26/2025, 06:27:12 AM	09/26/2025, 06:27:14 AM	—	—	—	—	—	—	0	—	Station 10	A	2	PASS